Name of Work: Improvements and developments of roads and drains at Yelahanka 4th phase and construction of providing prking lot at 16th A main, A sector, 16th B in Yelahanka Satellite Town sub division (Package-05)

Item No	Description of Item	Detailed Measurements						Unit	Rate	Amount
			No	Length	Breadth	Depth	Qty			
1	Removing and resetting of Footpath slab									
	Pre-measurement page no. 1						288.00			
						Limited to	288.00	Sqm	219.26	63147.00
2	Removing and resetting of kerb stones									
	Pre-measurement page no. 2						320.00			
						Limited to	320.00	m	110.19	35261.00
3	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be									
	Pre-measurement page no. 3 to 5						1155.76			
						Limited to	1155.76	Cum	222.38	257019.00
4	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1 3 6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form									
	Pre-measurement page no. 6 to 8						180.65			
						Limited to	180.65	Cum	5780.92	1044311.00
5	KSRRB - M2300-14. Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of									
	Pre-measurement page no. 9 to 11						26.63			
						Limited to	26.63	Tn	75943.33	2022411.00
6	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding									
	Pre-measurement page no. 12 to 16						441.98			
						Limited to	441.98	Cum	7423.71	3281117.00

Contractor

NEWZEN CONSULTANT PMC BANGALORE

Assistant Engineer

AE-3 7/7/2020

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು/2020
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
Asst. Executive Engineer,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Name of Work: Improvements and developments of roads and drains at Yelahanka 4th phase and construction of providing prking lot at 16th A main, A sector, 16th B in Yelahanka Satellite Town sub division (Package-05)

Date of Measurement :

Item No	Discription of Item	Detailed Measurements						Unit	Rate	Amount
			No	Length	Breadth	Depth	Qty			
7	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and									
	Yelahanka 4th phase									
	RCC Drain									
	1st Main road(From BBMP park)									
	LHS									
	Ch: 0 to 30m		1	6.00	1.20		7.20			
			1	24.00						
	Ch: 30 to 45.6m		1	7.20	1.20		8.64			
			1	8.40						
	Gap									
	Ch: 45.6 to 75.6m		1	12.00	1.20		14.40			
			1	18.00						
	Ch:75.6 to 105.6m		1	10.80	1.20		12.96			
			1	19.20						
	Ch: 105.6 to 135.6m		1	10.80	1.20		12.96			
			1	19.20						
	Ch: 135.6to 150.1m		1	9.00	1.20		10.80			
			1	5.50						
	Ch:150.1to 166m **Gap**		1	15.90						
	Ch: 166 to 181.3m		1	9.00	1.20		10.80			
			1	6.30						
	Ch: 181.3 to 196.7m **Gap**		1	15.40						
	Ch:196.7 to 226.7m		1	13.80	1.20		16.56			
			1	16.20						
	Ch: 226.7 to 256.7m		1	10.80	1.20		12.96			
			1	19.20						
	Ch: 256.7 to 286.7m		1	10.80	1.20		12.96			
			1	19.20						
	Ch: 256.7 to 316.7m		1	11.40	1.20		13.68			
			1	18.60						
	Ch:316.7 to345.7m		1	15.00	1.20		18.00			
			1	14.00						
	Culvert Gap									
	Ch:316.7 to375.7m		1	11.40	1.20		13.68			
			1	18.60						
	Ch:375.7 to405.7m		1	10.80	1.20		12.96			
			1	19.20						
	Ch:405.7 to435.7m		1	16.80	1.20		20.16			
			1	13.20						
	Ch:435.7 to465.7m		1	10.80	1.20		12.96			
			1	19.20						
	Ch 465.7 to466.9m		1	0.60	1.20		0.72			
			1	0.60						
	3rd B cross rd									
	LHS(From Main road)									
	Ch: 0 to 30m		1	30.00	0.90		27.00			
	Ch:30 to 60m		1	30.00	0.90		27.00			
	Ch:60 to 90m		1	30.00	0.90		27.00			
	Ch: 90 to 120m		1	30.00	0.90		27.00			
	Ch: 120 to 143.6m		1	23.60	0.90		21.24			
	Ch: 143.6 to 147.9m		1	4.30	1.20		5.16			
	Ch: 147.9 to 160.4m**Gap**									

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	RHS(From Dead end)									
	Ch: 0 to 15.5m		1	15.50	0.90		13.95			
	Ch: 15.5 to 28.1m		1	12.60	0.90		11.34			
	Ch:28.1 to 37.3m **Gap**									
	Ch: 37.3 to 65.5m		1	28.20	0.90		25.38			
	4th Main (shivamandir rd opposite)									
	LHS									
	Ch: 0 to 23.2m		1	23.20	0.90		20.88			
	Ch:23.2 to 28.7m		1	5.50						
	Ch: 28.7 to 58.7m		1	30.00	0.90		27.00			
	Ch: 58.7to 79m		1	20.30	0.90		18.27			
	Culvert Gap									
	Ch:79 to 99.3m		1	20.30	0.90		18.27			
	Culvert Gap									
	Ch:99.3 to 129.3m		1	30.00	0.90		27.00			
	Ch: 129.3 to 142.2m		1	12.90	0.90		11.61			
	RHS									
	Ch: 0 to 9.8m		1	9.80	1.20		11.76			
	Ch:9.8 to 13.4m **Gap**									
	Ch: 13.4 to 39.4m**(upto Shivamandir rd)**		1	26.00	1.20		31.20			
	Cross rd-1(From Garage)									
	RHS									
	Ch: 0 to 30m		1	30.00	0.90		27.00			
	Ch: 30 to 32.2m		1	2.20	0.90		1.98			
	Ch:32.2 to42m									
	Ch:47.9 to 47.9m		1	5.90	0.90		5.31			
	Ch:47.9 to 77.9m		1	30.00						
	Rd gap									
	Ch:77.9 to 94.3m		1	16.40						
	Ch:94.3 to 96.7m		1	2.40	0.90		2.16			
	Cross rd-2(Durgamba temple)									
	LHS									
	Ch: 0 to 22.9m		1	22.90	1.20		27.48			
	RHS(From cross rd-1)									
	Ch: 0 to 7.5m		1	7.50	1.20		9.00			
	Ch:7.5 to 11.2m		1	3.70						
	Ch:11.2 to 13.2m		1	2.00	1.20		2.40			
	Ch:13.2 to 23.5m		1	10.30						
	Ch:23.5 to 26.5m		1	3.00	1.20		3.60			
	Ch:26.5 to 36.3m		1	9.80	0.90		8.82			
	Cross rd-3(Anugraha Apartment opp)									
	LHS(From 4th Main rd)									
	Ch: 0 to 30m		1	30.00	0.90		27.00			
	Ch:30 to 60m		1	30.00	0.90		27.00			
	Ch:60 to 80.8m		1	20.80	0.90		18.72			
	RHS(From Dead end)									
	Ch: 0 to 30m		1	30.00	0.90		27.00			
	Ch:30 to 33.1m		1	3.10	0.90		2.79			
	Rd gap									
	Ch:33.1 to 38.1m									
	Ch:38.1 to 40.8m **Gap**									
	Ch:40.8 to 45.6m									
	Ch:45.6 to 50.7m		1	5.10	1.20		6.12			
	Ch:50.7 to 55m									
	Ch:55 to 69.4m		1	14.40	1.20		17.28			
						Present Qty	**777.12**	**Sqm**	**2453.85**	**1906936.00**

NEWZEN CONSULTANT * BANGALORE * PMC

Contractor

Assistant Engineer

Asst. Executive Engineer,

Name of Work: Improvements and developments of roads and drains at Yelahanka 4th phase and construction of providing prking lot at 16th A main, A sector, 16th B in Yelahanka Satellite Town sub division (Package-05)

Date of Measurement :

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Detailed Measurements									
8	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.									
	Culvert									
	1st Main road CD-1		1	5.50	1.20		6.60			
	4th Main 4th cross road CD-2		1	6.10	1.20		7.32			
	4th Main 4th cross road CD-3		1	4.90	1.20		5.88			
						Present Qty	**19.80**	**Sqm**		
						Limitted to	**7.20**	**Sqm**	**5688.90**	**40961.00**

Contractor

NEWZEN CONSULTANTS BANGALORE PMC

Assistant Engineer

AE. 9/7/2020

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
Asst. Executive Engineer,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

9/7/2020

Name of Work: Improvements and developments of roads and drains at Yelahanka 4th phase and Construction of providing prking lot at 16th A main, A sector, 16th B in Yelahanka Satellite Town sub division (Package-05)

Date of Measurement :

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Detailed Measurements									
9	Providing and fixing Pre cast solid concrete kerb stones of size 450 x 200 x 400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete. As per the direction of Engineer incharge.									
	Yelahanka 4th phase									
	For kerb stone									
	1st Main road (From BBMP park)									
	LHS									
	Ch: 0 to 30m		1	6.75		2.2	15.00			
	Ch: 30 to 45.6m		1	4.95			11.00			
	Gap									
	Ch: 45.6 to 75.6m		1	3.60			8.00			
	Ch:75.6 to 105.6m		1	2.70			6.00			
	Ch: 105.6 to 135.6m		1	5.40			12.00			
	Ch: 135.6to 150.1m		1	14.5						
	Ch: 135.6to 166m **Gap**		1	15.90						
	Ch: 166 to 181.3m		1	1.80			4.00			
	Ch: 181.3 to 196.7m **Gap**		1	15.4						
	Ch: 196.7 to 226.7m		1	3.60			8.00			
	Ch: 226.7 to 256.7m		1	7.65			17.00			
	Ch: 7.3 to 286.7m		1	6.30			14.00			
	Ch: 256.7 to 316.7m		1	2.25			5.00			
	Ch:316.7 to345.7m		1	9.00			20.00			
	Culvert Gap									
	Ch:316.7 to375.7m		1	4.50			10.00			
	Ch:375.7 to405.7m		1	9.00			20.00			
	Ch:405.7 to435.7m		1	4.50			10.00			
	Ch:435.7 to465.7m		1	5.85			13.00			
	Ch:465.7 to466.9m		1	1.20			3.00			
	2nd Main road (Beside park)									
	LHS									
			1	10.00			22.00			
			1	14.30			32.00			
			1	18.10			40.00			
			1	12.90			29.00			
			1	9.80			22.00			
			1	6.5			14.00			
			1	9.40			21.00			
			1	10.60			24.00			
			1	7.1			16.00			
			1	4.50			10.00			
			1	6.80			15.00			
			1	3.40			8.00			
			1	9.80			22.00			
			1	19.60			44.00			
			1	14.70			33.00			
			1	11.40			25.00			
			1	13.8			31.00			
			1	5.10			11.00			
	RHS									
			1	5.70			13.00			
			1	9.40			21.00			
			1	8.20			18.00			
			1	6.40			14.00			

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
			1	3.50			8.00			
			1	12.8			28.00			
			1	9.40			21.00			
			1	7.30			16.00			
			1	6.2			14.00			
			1	10.40			23.00			
			1	14.20			32.00			
	4th Main (shivamandir rd opposite)									
	LHS									
	Ch: 0 to 23.2m		1	23.20			52.00			
	Ch:23.2 to 28.7m		1	5.50			12.00			
	Ch: 28.7 to 58.7m		1	30.00			67.00			
	Ch: 58.7to 79m		1	20.30			45.00			
	Culvert Gap									
	Ch:79 to 99.3m		1	20.30			45.00			
	Culvert Gap									
	Ch:99.3 to 129.3m		1	30.00			67.00			
	Ch: 129.3 to 142.2m		1	12.90			29.00			
	RHS									
	Ch: 0 to 9.8m		1	9.80			22.00			
	Ch:9.8 to 13.4m **Gap**		1	3.60						
	Ch: 13.4 to 39.4m**(upto Shivamandir rd)**		1	26.00			58.00			
							Present Qty	**1200.00**	**Nos**	**500.85**	**601020.00**

Contractor

NEWZEN CONSULTANT * BANGALORE * PMC

Assistant Engineer

AE-2 10/7/2020

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ, ಉಪವಿಭಾಗ
Asst. Executive Engineer,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Name of Work: Improvements and developments of roads and drains at Yelahanka 4th phase and construction of providing prking lot at 16th A main, A sector, 16th B in Yelahanka Satellite Town sub division (Package-05)

Date of Measurement :

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Detailed Measurements									
10	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. As per the direction of Engineer incharge.									
	Yelahanka 4th phase									
	For kerb stone									
	1st Main road(From BBMP park)									
	LHS									
	Ch: 0 to 30m		1	30.00	0.45		13.50			
	Ch: 30 to 45.6m		1	15.60	0.45		7.02			
	Gap									
	Ch: 45.6 to 75.6m		1	30.00	0.45		13.50			
	Ch:75.6 to 105.6m		1	30.00	0.45		13.50			
	Ch: 105.6 to 135.6m		1	30.00	0.45		13.50			
	Ch: 135.6to 150.1m		1	14.5	0.45		6.53			
	Ch: 135.6to 166m Gap									
	Ch: 166 to 181.3m		1	15.30	0.45		6.89			
	Ch: 181.3 to 196.7m Gap									
	Ch: 196.7 to 226.7m		1	30.00	0.45		13.50			
	Ch: 226.7 to 256.7m		1	30.00	0.45		13.50			
	Ch: 7.3 to 286.7m		1	30.00	0.45		13.50			
	Ch: 256.7 to 316.7m		1	30.00	0.45		13.50			
	Ch:316.7 to345.7m		1	29.00	0.45		13.05			
	Culvert Gap									
	Ch:316.7 to 375.7m		1	30.00	0.45		13.50			
	Ch:375.7 to 405.7m		1	30.00	0.45		13.50			
	Ch:405.7 to 435.7m		1	30.00	0.45		13.50			
	Ch:435.7 to 465.7m		1	30.00	0.45		13.50			
	Ch:465.7 to 466.9m		1	1.20	0.45		0.54			
	2nd Main road (Beside park)									
	RHS									
			1	5.70	0.45		2.57			
			1	9.40	0.45		4.23			
			1	8.20	0.45		3.69			
			1	6.40	0.45		2.88			
			1	3.50	0.45		1.58			
			1	12.8	0.45		5.76			
			1	9.40	0.45		4.23			
			1	7.30	0.45		3.29			
			1	6.2	0.45		2.79			
			1	10.40	0.45		4.68			
			1	14.20	0.45		6.39			
	4th Main (shivamandir rd opposite)									
	LHS									
	Ch: 0 to 23.2m		1	23.20	0.45		10.44			
	Ch:23.2 to 28.7m		1	5.50	0.45		2.48			
	Ch: 28.7 to 58.7m		1	30.00	0.45		13.50			
	Ch: 58.7to 79m		1	20.30	0.45		9.14			
	Culvert Gap									
	Ch:79 to 99.3m		1	20.30	0.45		9.14			
	Culvert Gap									
	Ch:99.3 to 129.3m		1	30.00	0.45		13.50			

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 129.3 to 142.2m									
	RHS		1	12.90	0.45		5.81			
	Ch: 0 to 9.8m									
	Ch:9.8 to 13.4m **Gap**		1	9.80	0.45		4.41			
	Ch: 13.4 to 39.4m**(upto Shivamandir rd)**									
			1	26.00	0.45		11.70			
						Present Qty	**318.20**	**Sqm**	**89.04**	**28333.00**

Contractor

PMC

Assistant Engineer

AE-3 20/7/2020

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಯಲಹಂಕ
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer,

20/7/2020

Name of Work: Improvements and developments of roads and drains at Yelahanka 4th phase and construction of providing prking lot at 16th A main, A sector, 16th B in Yelahanka Satellite Town sub division (Package-05)

Date of Measurement :

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Detailed Measurements									
11	KSRB 4-1.5 : Providing and laying in position plain cement concrete of Mix M20 with OPC @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2(P.No.13, I No. 4.5 of PWD SR 2018-19									
	Yelahanka New Town									
	16th A Main rd									
	Grill work									
	LHS(From toilet)									
	Ch: 0 to 30m		10	0.45	0.60	0.60	1.62			
	Ch: 30 to 60m		10	0.45	0.60	0.60	1.62			
	Ch: 60 to 77m		6	0.45	0.60	0.60	0.97			
	Ch:77 to 80.6m		1	0.45	0.60	0.60	0.16			
	Ch:80.6 to 110.6m		11	0.45	0.60	0.60	1.78			
	Ch:110.6 to 140.6m		10	0.45	0.60	0.60	1.62			
	Ch:140.6 to 170.6m		10	0.45	0.60	0.60	1.62			
	Ch:170.6 to 200.6m		10	0.45	0.60	0.60	1.62			
	Ch:200.6 to 230.6m		10	0.45	0.60	0.60	1.62			
	Ch:230.6 to 260.6m		10	0.45	0.60	0.60	1.62			
	Ch:260.6 to 281.1m		3	0.45	0.60	0.60	0.49			
						Present Qty	**14.74**	**Cum**	**5930.06**	**87410.00**

Contractor

PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಪುರಸಭೆ
Asst. Executive Engineer,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Ramanjeenah
Asst Engg.

Name of Work: Improvements and developments of roads and drains at Yelahanka 4th phase and onstruction of providing prking lot at 16th A main, A sector, 16th B in Yelahanka Satellite Town sub division (Package-05)

Date of Measurement :

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Detailed Measurements									
12	KSRB 14.9-1: Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping, under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt), including finishing cost of materials, labour, curing, complete as per specifications Specification No. KBS 14.4(P.No.104, I.No. 14.14									
	Yelahanka New Town									
	16th A Main rd									
	Parking Area									
	Ch: 0 to 30m		1	30.00	9.50		285.00			
	Ch: 30 to 60m		1	30.00	9.40		282.00			
	Ch: 60 to 77m		1	17.00	9.40		159.80			
	Ch:77 to 80.6m		1	3.60	8.50		30.60			
	Ch:80.6 to 110.6m		1	30.00	8.40		252.00			
	Ch:110.6 to 140.6m		1	30.00	10.40		312.00			
	Ch:140.6 to 170.6m		1	30.00	10.50		315.00			
	Ch:170.6 to 200.6m		1	30.00	8.70		261.00			
	Ch:200.6 to 230.6m		1	30.00	8.70		261.00			
	Ch:230.6 to 260.6m		1	20.50	8.70		178.35			
						Present Qty	**2336.75**	**Sqm**	**780.21**	**1823156.00**

Contractor

PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ವಿಭಾಗ.
Asst. Executive Engineer
ಬಿ.ಡಿ.ಎ.ಸಂ.ಪ. ಬೆಂಗಳೂರು-105

Name of Work: Improvements and developments of roads and drains at Yelahanka 4th phase and construction of providing prking lot at 16th A main, A sector, 16th B in Yelahanka Satellite Town sub division (Package-05)

Date of Measurement :

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Detailed Measurements									
13	Fabricating providing and erecting in position of MS Hot Dip galvanized sq hallow poles of 132 x132 heavy gauge length 3000mm with MS Hot Dip galvanized grill work as per approved design and drawing of chief architect using 12 x75mm galvanized flat for alround frame and 20 x 20mm galvanized forged ornamental arrow head in top and buttom the work is inclusive of throughing flat square rods placing welding all the joints including griding finishing 2 coats of anticorrossive paint over one coat of metal primer the rate is inclusive of all materials all items of work cost painting welding cutting griding with lead and lift as per specifications including loading and unloading with cost and conveyance of all materials labour machinery and incidental charges for the successful completion of the work as per direction of engineer in charge of work									
	Yelahanka New Town									
	16th A Main rd									
	Grill work									
	LHS(From toliet)									
	Ch: 0 to 30m		1	30.00		1.80	54.00			
	Ch: 30 to 60m		1	30.00		1.80	54.00			
	Ch: 60 to 77m		1	17.00		1.80	30.60			
	Ch:77 to 80.6m		1	3.60		1.80	6.48			
	Ch:80.6 to 110.6m		1	30.00		1.80	54.00			
	Ch:110.6 to 140.6m		1	30.00		1.80	54.00			
	Ch:140.6 to 170.6m		1	30.00		1.80	54.00			
	Ch:170.6 to 200.6m		1	30.00		1.80	54.00			
	Ch:200.6 to 230.6m		1	30.00		1.80	54.00			
	Ch:230.6 to 260.6m		1	30.00		1.80	54.00			
	Ch:260.6 to 281.1m		1	11.60		1.80	20.88			
						Present Qty	489.96	Sqm	9601.35	4704278.00
							Total			15895360.00
							12% GST			1907443.20
							Grand Total			17802803.20

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer,